## 2021 Significant & Debt-Funded Capital Projects

Project	Initial Approval	Original Budget	Council Amendments	2021 & Prior Delegated	Budget Adjustments	Total Budget	Status	Stage	Budget Health	Schedule Health	Forecasted Construction (Substantial)	Forecasted Project (Financial)	Comments
	Year			Authority							Completion	Completion	
Debt													
110443 - Mobile Equip Replacement *	Recurring	4,203,606				4,203,606	In Progress	Purchase	On Plan	On Plan	n/a	Q4 2021	2019 Purchases unit received in 2021: 1 Grader, 1 Truck, 1 Van 2021 Tender awarded for Fire Pumper Truck for 2022 delivery. 2021 Tender for 2 Garbage Packer and light fleet in process
115339 - 2nd Ave Parkade Upgrade	2016	2,725,000	2,444,446		(711,066)	4,458,380	Completing	Close Out	On Plan	On Plan	Complete	Q4 2021	Project complete, closing out, warranty work period
115409 - FSLP Replacement	2017	35,000,000	1,250,000		(:::,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	36,250,000		Build	Projecting Over Budget	Needs Attention	Q3 2022	Q4 2023	Project underway, completion of the structural building frame and roofing, with two pool tank slabs poured with the remaining two pool tanks to follow. An update status report received by Council July 26, 2021 outlining budget and schedule health concerns.
115426 - Fire Hall 1 Replacement	2017	15,000,000	2,000,000	5,000		17,005,000	Completing	Close out	On Plan	On Plan	Complete	Q4 2021	Project complete, closing out. Final scope of work landscaping in Q3. Warranty period until end of Q4 2021.
115458 - Fire Srv-Breath Apparatus Repl	2019	671,000	,,	-,		671,000	In Progress	Purchase	On Plan	On Plan	Q3 2021	Q3 2021	2020 purchases expected to be complete by late Q3 2021
115462 - AQC-Mech/Bldg Envelope Upgrade	2019	8,580,000				8,580,000	On Hold	Strategy	Under Review	On Plan	TBD	Q1 2026	Under review as Grant application successful (\$6.3M). Grant includes condition requiring increase in project scope which will result in a budget amendment request coming to Council at the appropriate time.
115463 - AQC-Building Components Renew	2019	1,385,500	60,195			1,445,695	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2022	Complete: Replacement of the audio system, starter blocks, diving boards, wave pool, hot tub and main pool filters are complete.  Upcoming: September pool shutdown will include UV equipment and Variable Frequency Drives (VFDs).  Water level controllers installed for following year shutdown (2022)
115464 - 14th Ave Upgrades - General	2019	1,200,000			(0)	1,200,000	Completing	Close Out	On Plan	On Plan	Complete	Q4 2021	Project complete, performance period and close out
115465 - Domano/St. Lawrence Signalizat	2019	500.000			35,400	535,400	Completing	Close out	On Plan	On Plan	Complete	Q4 2021	Project complete, landscaping complete, performance period and closing out.
115466 - Hwy16W Frontage- Heyer to Henry	2019	800.000	5,504			805,504	Completing	Close out	On Plan	On Plan	Complete	Q4 2021	Project complete, performance period and close out
115468 - Goose Country Rd Culvert Replc	2019	1,100,000	5,50		(635,189)	464,811	Completing	Close Out	On Plan	On Plan	Complete	Q1 2021	Project complete, closing out, warranty period remaining.
115469 - Crit St Lt/Traffic Signal Repl	2019	5,000,000			(000,100)	5,000,000	In Progress	Design	On Plan	On Plan	Q4 2021	Q4 2022	2021 Project Street Light replacement at 1st Avenue between Foothills and Tabor Blvd. Construction began July 2021.
115470 - Mausoleum Expansion Phase 2	2019	1,400,000			(1)	1,399,999	Completing	Close out	On Plan	On Plan	Complete	Q4 2022	Project complete, building open for use, automatic door openers being installed, project closing out and warranty period.
115471 - Janitorial Eq-Repl Floor Scrub	Recurring	40,000			(1)	40,000	In Progress	Purchase	On Plan	On Plan	Q3 2021	Q4 2021	Purchase of equipment in Q3 2021
115472 - Masich Stadm Amenities Refurb	2019	2,701,000		40,000	(1)	2,740,999	Completing	Close Out	On Plan	On Plan	Complete	Q4 2021	Project complete, closing out. Budget amendment form approved by Council July 26 2021 meeting
115473 - Ron Brent Pk	2019	1,675,000		76,000	(1)		1 0	Close Out	On Plan	On Plan	Complete	Q4 2021	Project complete, closing out, remaining landscaping and warranty period to be completed. Budget
Redevelop Ph 2&3	2019	1,675,000		76,000	(0)	1,751,000	Completing	Close Out	On Plan	On Plan	Complete		amendment form approved by Council July 26 2021 meeting  4 year Civic Facilities Roof Program including warranty period. 2021 roofs:
115474 - Civ Fac Roofs Replace 19 to 22	2019	4,670,450				4 670 450	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2023	Complete: Two Rivers Art Gallery, Agriplex, Exhibition Sports Centre Underway: 18th Ave Yard – Mechanical Bay nearing completion, Civic Centre Not Started: Seniors Activity Centre
115494 - Parks Water Truck	2019	300,000					In Progress	Purchase	Under Review	On Plan	Q4 2021 Q4 2021		RFP above budget due to supply chain increases, budget amendment pending, subject to amendment.
115517 - Fire Scene Trailer	2020	50,000				50,000	In Progress	Purchase	On Plan	On Plan	Q4 2021 Q4 2021		2020 Tender in progress, project completion subject to tender supply.
Debt Total	-	87,001,556	5,760,145	121,000	(1,310,857)	91,571,843					-	-	

Project	Initial Approval Year	Original Budget	Council Amendments	2021 & Prior Delegated Authority	Budget Adjustments	Total Budget	Status	Stage	Budget Health	Schedule Health	Forecasted Construction (Substantial) Completion	Forecasted Project (Financial) Completion	Comments
Non-Debt													
115190 - Road Rehabilitation	Recurring	5,000,000				5,000,000	In Progress	Build	On Plan	On Plan	Q4 2021		Road Rehabilitation Streets completed 5th Ave, Ospika, Cameron St Roundabout, River Rd, Foothills/North Nechako, Connaught area Subdivision, Renwick St, and Dufferin. Work in progress as scheduled.
115272 - Library New Entrance	2014	2,472,000	1,878,003		(3)	4,350,000	Completing	Close out	On Plan	Behind Schedule	Complete	Q4 2021	Construction complete, warranty period to close out of project.
115420 - Downtown Util Relocation-Gen	2018	3,236,317	160,987	11,090	, ,	3,408,394	In Progress	Build	On Plan	On Plan	Q4 2021		Project completing works including sidewalk in front of the Daycare and link along Queensway. Portion of sidewalk and curb on Queensway at 90% completion. Landscaping scheduled for fall.
115425 - George St Parkade Construction	2017		17,232,767	5,354,572	(1)	22,587,339	Complete	Close Out	On Plan	On Plan	Complete	Q1 2021	Project complete.
115503 - Downtown Creative Arts Hub	2020		5,620,000	,			Not Started	Concept			•		Application for grant funding unsuccessful, project was contigent on grant funds in order to proceed.

2021 Significant & Debt-	-Funded C	apital Projec	cts										
	Initial			2021 &							Forecasted	Forecasted	
Project	Approval	Original	Council	Prior	Budget	Total Budget	Status	Stage	Budget Health	Schedule Health	Construction	Project	Comments
•	Year	Budget	Amendments	Delegated Authority	Adjustments			_			(Substantial) Completion	(Financial) Completion	
Non-Debt				Authority							Completion	Completion	
15504 - Daycare Facility	2222		4.047.005		(0)	4 0 4 7 0 0 7		D 11	0 5	0. 51	04.0000	0.4.0000	Construction underway, project on track. UBCM and Province of BC New Space Funding Grants
Construction	2020		4,047,065		(0)	4,047,065	In Progress	Build	On Plan	On Plan	Q1 2022	Q4 2022	Complete: RCMP transfer switch, mail sorter replacement
115505 - Emergency Infra													Underway: PG Playhouse exterior demo and rebuild of west wall nearing completion, theatrical rigging
Reinvest	2021	500,000	140,000			640,000	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2021	upgrade review, 18th avenue fuel island system replacement (software)
115506 - Varsity Creek									0.51	0 51			Design underway, tender anticipated Q3, construction completion late fall
Erosion Mitigati 115508 - Shane Lake Dam	2021	1,900,000				1,900,000	In Progress	Design	On Plan	On Plan	Q4 2021	Q4 2022	Application for grant funding unsuccessful, project not contigent on grant funds to proceed.
Renewal	2021	1,000,000				1,000,000	In Progress	Design	On Plan	On Plan	Q4 2021	Q4 2022	Design complete, initiating tender, construction complete late fall Application for grant funding unsuccessful, project not contigent on grant funds to proceed.
	2021	1,000,000				1,000,000	iii i regioce	Boolgii	0.1.1.1	01111011	Q12021	Q 1 2022	Design complete, construction to be intiated following Council budget amendment approval on August 16th,
115512 - Agriplex Upgrades	2021	200,000		100,000		300,000	In Progress	Build	On Plan	On Plan	Q4 2021	Q1 2022	2020.
145544 7th Ave Ctreeter													Design in 2021, construction in 2022. Design underway, the 7th and Dominion storm connection was
115514 - 7th Ave Streetscape Upgrade	2021	1,500,000				1,500,000	In Progress	Design	On Plan	On Plan	Q3 2022	Q4 2023	expedited through the 7th Avenue watermain construction project. Design works are currently focused on the coordination of on and off-site lighting
115515 - Exib Park - Parking	2021	1,000,000				1,000,000	III I TOGICSS	Design	Onridii	OIII Idii	QU ZUZZ	Q+ 2020	Application for grant funding unsuccessful, project was contigent on grant funds in order to proceed.
Lot Ph1	2021	1,000,000				1,000,000	Not Started	Cancelled					
115520 - 8008 Malaspina Ave.													Province of BC New Spaces Fund grant 83 spaces. Capital Budget Amendment July 12, 2021.
Daycare	2021		2,998,818			2,998,818	Not Started	Concept			Q3 2022	Q4 2022	
115521 - 6776 Dagg Road	2024		2 204 402			2 204 402	Nat Ctartad	0			02 2022	04.0000	Province of BC New Spaces Fund grant 60 spaces. Capital Budget Amendment July 12, 2021.
Daycare	2021		2,381,493	<u> </u>		2,381,493	Not Started	Concept			Q3 2022	Q4 2022	New WSER regulation makes initial design insufficient to meet discharge requirements. Project will allow
													sanitary sewer to be conveyed to the existing sanitary sewer system and the Lansdowne WWTC for
314270 - Western Acre													treatment. Project to be cancelled and handled through Sanitary Lagoon Rerouting project.
Lagoon Upgrade	2016	1,640,000			(1,435,071)	204,929	Completing	Close Out	On Plan	On Plan		Q3 2021	
314275 - BCR Gravity Sewer Upgrade	2013	4,375,000		277,818	(3)	4,652,815	Completing	Close Out	On Plan	Behind Schedule	Complete	Q3 2021	Project closing out. Schedule delayed due to unexpected issues of supply, labour, and weather.
opgrade 314295 - WWTC New	2013	4,375,000		211,010	(3)	4,652,615	Completing	Close Out	On Plan	Berlind Scriedule	Complete	Q3 202 I	
Components	Recurring	1,300,000				1,300,000	Not Started	Strategy				Q4 2021	Not Started
314300 - Forcemain & Lift Stn													Project Initiating, consulting contract awarded with investigations and pre-design in progress.
Renewal	Recurring	3,800,000				3,800,000	In Progress	Design	On Plan	On Plan	Q4 2022	Q4 2023	
411136 - PW660 to PW605 Water Connector	2014	3,045,000	875	646,251	(2)	3,692,124	Completing	Close Out	On Plan	On Plan	Complete	Q4 2021	Project complete, closing out
rvater Commediul	2014	3,0 <del>4</del> 5,000	010	040,201	(2)	3,032,124	Completing	CIUSE OUL	Oli Fiali	Oli Fiall	Complete	Q4 ZUZ I	ir roject complete, glosing out
411161 - PW623 Booster													Upper Patricia Blvd pump station: Initial construction complete, additional works underway for chlorine
Pump	2014	1,420,000		(170,000)	(1)	1,249,999	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2022	system.
411164 - Western Acres	0044	0.005.000	0.050.000		(0)		0 1 - 4	01 0-4	On Diam	On Dian	0	04.0004	Project complete, closing out, system performance period.
Water System UG	2014	3,385,000	2,950,000		(2)	6,334,998	Completing	Close Out	On Plan	On Plan	Complete	Q4 2021	Completed: Irwin Street, Lower Patricia Blvd 3rd & London, 7th Avenue. Ospika Valve replacement.
													Design completed for 3rd Ave & Vancouver for future consideration. Initiated preliminary design 12th Ave
411191 - Water Main													Lethbridge St to Winnipeg.
Replacement	Recurring	3,776,000				3,776,000	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2021	Underway: Chief Lake Road started construction, 3rd Avenue Queensway to Ontario St. procured.
													Underway: Contracted services awarded for Patricia Boulevard to be constructed by Q3, Ontario St. 2nd
411192 - New Water Mains	Recurring	1,000,000				1,000,000	In Progress	Design	On Plan	On Plan	Q4 2021	Q4 2021	Ave to 3rd Ave related to 1st Ave housing project construction complete by Q4
411157 - PW 660 New Pump	rtocarring	1,000,000				1,000,000	iiii regreee	Dooigii	0.1.1.1	01111011	Q I ZOZ I	Q 1 202 1	Council Amendment received to combine this project with 411199 below.
Installation	2016	250,000	(210,962)		(39,038)	0	Complete					Q4 2020	···
						7							Fishtrap Island well station: to upgrade electrical system and install new pumps to increase capacity up to
													full station buildout. Station will also be able to provide redundancy for PW605 (West end Wilson Park well).
411199 - PW660 Stage 2													Design is complete. Construction Projected completion is Q4 2021 with warranty period into Q4 2022.
Pump Upgrade	2020	1,500,000	210,962	<u> </u>		, ,	In Progress	Build	On Plan	On Plan	Q4 2021	Q4 2022	
Non-Debt Total		42,299,317	37,410,008	6,219,731	(1,474,121)	84,454,935							

**Grand Total** 129,300,873 43,170,153 6,340,731 (2,784,979) 176,026,779

<sup>\*</sup> Mobile equipment includes carry forward budget from